

M. A. R. 57 (Rule 116)

No. D

Measurement Book

Serial No. first and final billName of work Improvements to drain from ^{cross} of road next to Jyappa temple of JakkurName of Contractor of nature of Agency layout in ward no. 07 and improvements to drain of crossDate of commencement of work made of Jakkur layout in ward no. 07, byatarayanapura.

135472

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Est cost:-	70.00 lakhs					
	Job code:-	007-18-000097					
	Peo code:-	P3250					
	A.S.No:-	No. BBMP/CE/TS/YNK/PR/186/18-19, dt: 07.01.19					
	A.S.No:-	No. BBMP/VZ/EE (Pr) AS/PR/59/19-20, dt: 08.03.19					
	Ag no:-	No. EE (projects) / Ynk zone / PR/24/19-20, dt: 27.05.19					
	Work order no:-	No. EE (projects) / Ynk zone / PR/24/19-20, dt: 27.05.19					
	Agency:-	Ramesh-U					
	Work order amount:-	68,44,757.21 (Add 12% GST charges)					

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Item No. 01:- Earthwork excavation by manual means in ordinary soil, Qty vide page no of excel sheet enclosed. Present qty → 02 → 599.70 BOQ qty → 599.70 cum ✓ Qty for payment → 599.70 cum ✓ At the rate of Rs. 150.96 → ✓						90530.71 ✓
	Item No. 02:- Providing and laying in position plain cement concrete of nominal mix 1:4:8., Qty vide page no of excel sheet enclosed.						
		03 → 107.83 ✓					

M. A. R. 57 (Rule 116)
Measurement Book

No. D

135476

work From To

Contractor of nature of Agency.....

Commencement of work.....

Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
	Number 3	Length 4	Breadth 5	Depth 6		
Present qty →	599.70	cm	✓			
BOQ qty →	599.70	cm	✓			
Qty for payment →	599.70	cm	✓			
At the rate of Rs. 103.35 →			✓			61978.99 ✓
Subtotal =						6839234.70 ✓
Add 12% GST charges =						820708.16
Grand total =						7659943.86 ✓

COFC
27/2/19
Asst. Executive Engineer
Project Division
Velahanka Zor
Bangalore

Reply N.D
27/2/19

NH-7

MEASUREMENT BOOK



Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	(181m)		16th				
			14th		↓		
	(136m)						
			13th		↑		
	(166m)						
	11th B.						
	(290m)						
				Ayyappa temple			

INDEX

-RCC door

PLAN

Asst. Executive Engineer
Project Division
Velahanka Zone

M. N. D.
A. E. (M)

towards Jakkur

M. A. R. 57 (Rule 116)
Measurement Book

No. D

135477

Serial No.

Name of work From To

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date 1	Full description, etc, of work 2	Dimensions			Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6	
	<u>Certificate:-</u> 1) certified that the contractor has done the work satisfactorily. 2) certified that debris has been removed from work spot. <u>Attyy. N.D</u> AE					

Chil
Asst. Executive Engineer
Project Division
Velahanka Zone
Bangalore

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions				Contents 7	Reference to last Measurement 8
		Number 3	Length 4	Breadth 5	Depth 6		
	Audited & Admitted for Rs. <u>76,59,943/-</u> <u>73,08,837/-</u> by Cheque and Rs. <u>3,51,106/-</u> by Adjustment 3/10 Accts. Supdt. Project Division B.B.M.P. U. Ramesh (U. RAMESH) CONTRACTOR 3/19 Exe. Engineer Project Division B.B.M.P.					TOTAL RS 7659943.00 1/15 76599.00 1/15 76599.00 0.17 CBE 7660.00 LR 53464.00 CAST 68392.00 SCST 68392.00 Adjustment 351106.00 Checker RS 7308837.00	